

US 6 WATER MAIN PROJECT 2004

Description –

This project will replace approximately 1500 feet of 30 inch water main along US 6 from 2600 E to 2900 E.

Project Scope –

This project will construct approximately 1500 feet of HDPE water main and 13,000 square feet of plant mix seal.

Engineer's Estimate –

Engineer's Estimate	\$172,560
Lowest Bid	\$236,400
Change Orders	
Final Cost	

Projected Timeline –

Design Completion	December 2003
Advertise	December 19-21, 2004
Bid Opening	January 13, 2004
City Council Award	January 20, 2004
Begin Construction	February 2004
Complete Project	May 2004

These are tentative dates and could change without notice. Advertisements are made in the Public Notice section of the Daily Herald.

Project Updates –

4/19/04 Because of the availability of pipe the completion date has been moved to May 2004.

